

Southern Arizona Pavement Preservation-Western Federal Lands Highway Division Newsletter 10/07/19



Project Information

Contractor: Stormwater Plans LLC

Notice to Proceed: August 26th, 2019

Project Description: This project involves resurfacing the pavement in 8 of our National Parks and Monuments in Arizona and New Mexico. The work will involve crack sealing, asphalt patching, chip seal, micro surfacing and pavement markings.

Award Amount: \$5,587,200.00

Partner Agency: National Parks Service

Fixed Completion: January 20th, 2020



Traffic Delays- Advanced warning signs, flaggers and pilot cars will be used to direct traffic through work zones within each park. Occasional closure areas will be advertised.



Current and Upcoming Work:

Bandelier National Monument

Crack filling and crack sealing are complete. Micro surfacing and chip seal are on hold temporarily and will be completed in the future.



Chip seal test strip Bandelier National Monument.



Current and Upcoming Work:

Tonto National Monument

Construction has been delayed due to operations in Bandelier. Construction is now scheduled to begin at Tonto National Monument, Arizona the week of October 15th, 2019.



Participating Parks

Bandelier National Monument

Anticipated dates:

9/9/19 –

Tonto National Monument

Anticipated dates:

10/15/19 -10/25/19

Fort Bowie National Historic Site

Anticipated dates:

10/22/19 – 11/8/19

Chiricahua National Monument

Anticipated dates:

10/22/19 – 11/7/19

Coronado National Memorial

Anticipated dates:

10/28/19 – 11/15/19

Tumacacori National Historic Park

Anticipated dates:

11/13/19 – 11/20/19

Saguaro National Park

Anticipated dates:

11/25/19 – 12/13/19

Organ Pipe Cactus National Monument

Anticipated dates:

12/10/19 – 1/17/19

These dates are tentative and will be updated as construction progresses.

Trish Beals, Project Engineer

(360) 216 6643

Patricia.Beals@DOT.GOV

